

FREDERICK COUNTY HEALTH DEPARTMENT

WINCHESTER HALL

12 East Church St., Frederick, Md.

Complete forms in duplicate

Health Dept. Application No. 64-467

APPLICATION FOR PERMIT TO BEGIN CONSTRUCTION OF PRIVATE SEWAGE DISPOSAL SYSTEM

Building Permit and Zoning Certificate Application No.

PART I

Applicant Must Complete Items 1 through 10 of Part I

- Owner: Richard L. and Irene Shank 529-A W. South St., Frederick (Name) (Post-office Address) (Phone No.)
- Building contractor: Blue Ridge Homes E. Patrick St., Frederick (Name) (Post-office Address)
- Exact location of building site: H. Lee Willis Plat 2 - lot 2
Bethel Rd.
(Give detailed road directions so inspector can find site)
- Size of lot 200 ft. x 300 ft. Area of lot _____ sq. ft.
If subdivision give name H. Lee Willis Plat 2 Lot No. 2
- Is it in town limits: Yes _____ No Public sewerage system available: Yes _____ No Distance _____ ft.
- Planned use of building under construction: dwelling
If individual home, number of: Bedrooms: 3 Baths: 1 Basement: Yes No _____
If commercial, No. of persons to use sanitary facilities: _____ Working time: _____ hours
Garbage grinder: Yes _____ No Automatic washing machine: Yes No portable dish washer
- Type of construction: New Remodeling _____ Addition well to be drilled
- Proposed water supply system: Public _____ Well type _____ Other _____
- Proposed sewage disposal system: Public _____ Septic tank system Privy _____ Other _____
To be installed by owner _____ Builder Plumber _____
- I hereby agree to install this sewage disposal system in accordance with regulations of the Maryland State Board of Health and to arrange for necessary soil tests under supervision of the County Health Department. No construction is to start before receiving County Health Department approval. No part of the installation will be covered until inspected and final written approval is given by the County Health Department.

Robert L. Garst 529-A W. South St., Frederick 5/11/64
(Signature of applicant) (Post-office Address) (Date)

mail permit to Blue Ridge Homes, Mr. Garst

PART II

To Be Completed by the Health Department

- Results of Soil Test: One inch drop—Subsurface fields 35 min. Seepage pit _____ min.
- Septic tank capacity 1000 gal. Type of tank _____ Inside length _____ Inside width _____ Depth below outlet _____
- Tile field (if used) Total length of tile line 300 ft. No. of lines 4 Length of each line 75 feet
Distance between lines 7 ft. Width of trenches 36 in. 3 1/2 inches in depth
- Seepage pit (if used) No. _____ Total depth _____ ft. Size _____ x _____ ft. If circular _____ ft. diam.
- Distance of water supply to nearest part of sewage disposal system 75 ft.
- Sewage disposal system to be installed by _____ (Name and address)

After an inspection of the premises, described in Part I, the plan for the sewage disposal system shown in sketch on reverse side of this page, is approved and permission granted to begin construction. This permit is NOT VALID, if the plan, outlined herein, is changed in ANY manner without approval of the Health Department clearly indicated on this application and each such change initialed by the inspecting official.


5/11/64 Date Carl Magrabe Sanitarian

PART III

Plan for sewage disposal system for premises described in Part I.

Not to scale

seepage Bed
40' x 40'



Bethel Road,

NOTE: Notify the County Health Department at least FORTY EIGHT (48) HOURS before you are ready to cover installation so that inspection can be made for final approval.

REMARKS:

3 bedrooms